

## **Contractor's Material and Test Certificate for Underground Piping**

## PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job. A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

| Property name Nina Hudson Date 2/23/2016 |  |                      |          |        |  |  |  |  |
|--|--|----------------------|----------|--------|--|--|--|--|
| Property address Consequatur nemo ius    |  |                      |          |        |  |  |  |  |
| Plans                                    | Accepted by approving authorities (names)  Address  Installation conforms to accepted plans  Equipment used is approved  If no, state deviations   | ✓ Ye                 |          | No No  |  |  |  |  |
| Instructions                             | Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment been instructed as to location of control valves and care and maintenance of this new equipment yes. No   | oment?               |          |        |  |  |  |  |
| Location                                 | Supplies buildings   |                      |          |        |  |  |  |  |
| Underground pipes and joints             | Pipe types and class Type joint  |                      |          |        |  |  |  |  |
|  | Pipe conforms tostandard  Fittings conform tostandard  If no, explain  | ✓ Ye                 |          | No No  |  |  |  |  |
|  | Joints needing anchorage clamped, strapped, or blocked in accordance with  standard  If no, explain  | ✓ Ye                 | es       | No No  |  |  |  |  |
| Test description                         | Flushing: Flow the required rate until water is clear as indicated by no collection of foreign material in burlap bags at outlets such a offs. Flush in accordance with the requirements of 6.10.2.1.3.  Hydrostatic: All piping and attached appurtenances subjected to system working pressure shall be hydrostatically tested at 200 ps (3.4 bar) in excess of the system working pressure, whichever is greater, and shall maintain that pressure ±5 psi (0.34 bar) for 2 ho Hydrostatic Testing Allowance: Where additional water is added to the system to maintain the test pressures required by 6.10.2. water shall be measured and shall not exceed the limits of the following equation (for metric equation, see 6.10.2.2.6):  L = SD√P 148,000  L = testing allowance (makeup water), in gallons per hour S = length of pipe tested, in feet D = nominal diameter of the pipe, in inches P = average test pressure during the hydrostatic test, in pounds per square inch (gauge) | si (13.8 ba<br>ours. | ar) or s | 50 psi |  |  |  |  |

NFPA 13 (p. 1 of 2)

## **Contractor's Material and Test Certificate for Underground Piping (continued)**

| Flushing tests                          | New underground piping flushed according to     | Yes No                        |                               |                 |                |               |
|---|---|-------------------------------|-------------------------------|-----------------|----------------|---------------|
|   | standard by (company)                           | -                             |                               |                 |                |               |
|   | If no, explain                                  |                               |                               |                 |                |               |
|   |   |                               |                               |                 |                |               |
|   | How flushing flow was obtained                  |                               | Through what type openir      | na              |                |               |
|   | Public water                                    |                               | Hydrant butt                  | -5              |                |               |
|   | Tank or reservoir                               |                               | Open pipe                     |                 |                |               |
|   | Fire pump                                       |                               |                               |                 |                |               |
|   |   |                               |                               |                 |                |               |
|   | Lead-ins flushed according to Yes               | No                            |                               |                 |                |               |
|   | standard by (company)                           |                               |                               |                 |                |               |
|   | If no, explain                                  |                               |                               |                 |                |               |
|   | How flushing flow was obtained                  |                               | Through what type openir      | na              |                |               |
|   | Public water                                    |                               | Y connection to flange        |                 |                |               |
|   | Tank or reservoir                               |                               | Open pipe                     | und opigot      |                |               |
|   | Fire pump                                       |                               | open pipe                     |                 |                |               |
|   |   |                               |                               |                 |                |               |
| Hydrostatic test                        | All new underground piping hydrostatically test | ed atpsi                      | forhou                        | rs              | Joints cove    |               |
|   |   |                               |                               |                 | Yes            | ✓ No          |
| Leakage test                            | Total amount of leakage measured                |                               |                               |                 |                |               |
| Leakage test                            | Total amount of leakage measured                | gallone                       |                               |                 |                | hours         |
|   | Allowable leakage                               | galions                       |                               |                 |                | louis         |
|   | Allowable leakage                               | gallons                       |                               |                 |                | houro         |
|   |   | galions                       |                               |                 |                | lours         |
| Forward flow test of backflow preventer | Forward flow test performed in accordance with  | n 6.10.2.5.2:                 |                               |                 | Yes            | ✓ No          |
| Hydrants                                | Number installed                                | Type and make                 |                               |                 | All aparata es | ntiefactorily |
|   | Number installed                                |                               |                               |                 | Yes            | No            |
|   |   |                               |                               |                 |                |               |
| Control valves                          | Makes as wheel welves left wilds are a          |                               |                               |                 | Yes            | ✓ No          |
|   | Water control valves left wide open             |                               |                               |                 |                |               |
|   | If no, state reason                             |                               |                               |                 |                |               |
|   | Hose threads of fire department connections a   | nd hydrants interchangeable v | vith those of fire department | answering alarm | ✓ Yes          | No            |
|   |   |                               |                               |                 |                |               |
| Remarks                                 | Date left in service 10/21/2025                 |                               |                               |                 |                |               |
|   | Name of installing contractor                   |                               |                               |                 |                |               |
|   |   |                               |                               |                 |                |               |
| Signatures                              | Tests witnessed by                              |                               |                               |                 |                |               |
|   |   |                               |                               |                 |                |               |
|   | For property owner (signed)                     |                               | Title                         | Date            |                |               |
|   |   |                               |                               |                 |                |               |
|   | For installing contractor (signed)              |                               | <br>Title                     | Date            |                |               |
|   | For installing contractor (signed)              |                               | riue                          | Date            |                |               |
| Additional explanation and notes        |   |                               |                               |                 |                |               |
|   |   |                               |                               |                 |                |               |
|   |   |                               |                               |                 |                |               |
|   |   |                               |                               |                 |                |               |
|   |   |                               |                               |                 |                |               |
|   |   |                               |                               |                 |                |               |
|   |   |                               |                               |                 |                |               |
|   |   |                               |                               |                 |                |               |
|   |   |                               |                               |                 |                |               |