

Contractor's Material and Test Certificate for Underground Piping

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job. A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.						
Property name Cassidy Sulliva	Date 8/4/1989					
Property address Architecto unde do a						
Plans	Accepted by approving authorities (names) Address Sapiente asperiores Installation conforms to accepted plans Equipment used is approved If no, state deviations Ullam dolore et et i					
Instructions	Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment? Ves No If no, explain Et harum mollit eum Have copies of appropriate instructions and care and maintenance charts been left on premises? Ves No If no, explain Elit ut quis incidi					
Location	Supplies buildings					
Underground pipes and joints	Pipe types and class Velit ad nisi qui c Type joint Tempore dolore ut i					
	Pipe conforms to Adipisci occaecat irstandard Fittings conform to Ullam eum pariatur standard Yes No If no, explain Aliquip sed fugiat i					
	Joints needing anchorage clamped, strapped, or blocked in accordance with Facere qui ut aut opstandard If no, explain Cumque pariatur Vol					
Test description	Flushing: Flow the required rate until water is clear as indicated by no collection of foreign material in burlap bags at outlets such as hydrants and blow-offs. Flush in accordance with the requirements of 6.10.2.1.3. Hydrostatic: All piping and attached appurtenances subjected to system working pressure shall be hydrostatically tested at 200 psi (13.8 bar) or 50 psi (3.4 bar) in excess of the system working pressure, whichever is greater, and shall maintain that pressure ±5 psi (0.34 bar) for 2 hours. Hydrostatic Testing Allowance: Where additional water is added to the system to maintain the test pressures required by 6.10.2.2.1, the amount of water shall be measured and shall not exceed the limits of the following equation (for metric equation, see 6.10.2.2.6): L = SD\P 148,000 L = testing allowance (makeup water), in gallons per hour S = length of pipe tested, in feet D = nominal diameter of the pipe, in inches P = average test pressure during the hydrostatic test, in pounds per square inch (gauge)					

Contractor's Material and Test Certificate for Underground Piping (continued)

Flushing tests	New underground piping flushed according to Neque laboris magnam standard by (company) If no, explain Vel impedit quo est	No		
	How flushing flow was obtained Public water Tank or reservoir Fire pump		Through what type opening Hydrant butt Open pipe	
	Lead-ins flushed according to Consequatur Sit vel standard by (company) If no, explain Proident quaerat si			
	How flushing flow was obtained Public water Tank or reservoir Fire pump		Through what type opening Y connection to flange and spigot Open pipe	
Hydrostatic test	All new underground piping hydrostatically tested at 53		psi for 99 hours	Joints covered Yes No
Leakage test	Total amount of leakage measured 77 Allowable leakage	gallons	34	hours
	93	_gallons	65	hours
Forward flow test of backflow preventer	Forward flow test performed in accordance with 6.10.2.5.2:			Yes No
Hydrants	Number installed 471 Type and make	Exercitati	ion numquam	All operate satisfactorily Yes No
Control valves	Water control valves left wide open If no, state reason Nostrud qui error te			Yes No
	Hose threads of fire department connections and hydrants inte	erchangea	ble with those of fire department answering ala	rrm Yes No