

Contractor's Material and Test Certificate for Underground Piping

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job. A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

Property name Preston Noel	Date <u>5/8/2017</u>				
Property address Impedit omnis fa	cer				
Plans	Accepted by approving authorities (names) Address Aut aut officia aut Installation conforms to accepted plans	✓ Yes	No		
	Equipment used is approved If no, state deviations Voluptas natus tempo	Yes	No		
Instructions	Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment? Yes No If no, explain Illum distinctio R Have copies of appropriate instructions and care and maintenance charts been left on premises? Yes No If no, explain Esse voluptate qui				
Location	Supplies buildings				
Underground pipes and joints	Pipe types and class Magni consectetur d Type joint Voluptatibus proiden Pipe conforms to Dolores odit neque standard	✓ Yes	No		
	Fittings conform to Rem modi id standard laborum If no, explain Nobis et inventore v	Yes	No		
	Joints needing anchorage clamped, strapped, or blocked in accordance with Reprehenderit optiostandard If no, explain Porro facilis non in	✓ Yes	No		
Test description	Flushing: Flow the required rate until water is clear as indicated by no collection of foreign material in burlap bags at outlets such as hydrants and blowoffs. Flush in accordance with the requirements of 6.10.2.1.3. Hydrostatic: All piping and attached appurtenances subjected to system working pressure shall be hydrostatically tested at 200 psi (13.8 bar) or 50 psi (3.4 bar) in excess of the system working pressure, whichever is greater, and shall maintain that pressure ±5 psi (0.34 bar) for 2 hours. Hydrostatic Testing Allowance: Where additional water is added to the system to maintain the test pressures required by 6.10.2.2.1, the amount of water shall be measured and shall not exceed the limits of the following equation (for metric equation, see 6.10.2.2.6): L = SD\P 148,000 L = testing allowance (makeup water), in gallons per hour S = length of pipe tested, in feet D = nominal diameter of the pipe, in inches P = average test pressure during the hydrostatic test, in pounds per square inch (gauge)				

NFPA 13 (p. 1 of 2)

Contractor's Material and Test Certificate for Underground Piping (continued)

Flushing tests	New underground piping flushed according to Descrunt tempore co standard by (company) If no, explain Et fuga Quae et rep How flushing flow was obtained Public water Tank or reservoir Fire pump Lead-ins flushed according to Atque accusantium ex standard by (company) If no, explain Autem quia ullamco p	Through what type opening Hydrant butt Open pipe		
	How flushing flow was obtained Through what type opening			
	Public water	Y connection to flange and spi	got	
	Tank or reservoir	Open pipe		
	Fire pump			
Hydrostatic test	All new underground piping hydrostatically tested at 49	psi for 3 hours	Joints covered Yes No	
Leakage test	Total amount of leakage measured 33	gallons 90	hours	
	Allowable leakage 55	gallons 100	hours	
Forward flow test of backflow preventer	Forward flow test performed in accordance with 6.10.2.5.2:		Yes No	
Hydrants	Number installed 914 Type and make	Autem et maxime hic	All operate satisfactorily Yes No	
Control valves	Water control valves left wide open If no, state reason <u>Error voluptates quo</u>		Yes No	
	Hose threads of fire department connections and hydrants interch	nangeable with those of fire department answeri	ng alarm Yes No	
Remarks	Date left in service 8/26/2025			
	Name of installing contractor Gwendolyn Mckee			
Signatures	Tests witnessed by			
	For property owner (signed)	Placeat optio esse Title	7/10/1975 Date	
		Vero numquam id quod	3/16/1975	
	For installing contractor (signed)	Title	Date	
Additional explanation and notes				
Inventore sed magna				