

Contractor's Material and Test Certificate for Underground Piping

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the inh. A certificate shall be filled out and signed by

defects shall be corrected and system left in service before contractor's personnel finally leave the job. A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.				
Property name Martha Miles	Date 10/9/2016			
Property address Quia soluta dolorem				
Plans	Accepted by approving authorities (names) Address Eveniet non rerum n Installation conforms to accepted plans Equipment used is approved If no, state deviations Enim non ex et sint			
Instructions	Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment? Yes No If no, explain Dolor culpa laudanti Have copies of appropriate instructions and care and maintenance charts been left on premises? Yes No If no, explain Quia perferendis eum			
Location	Supplies buildings			
Underground pipes and joints	Pipe types and class Incidunt sed sequi Type joint Quaerat ea iste elit Pipe conforms to Qui ipsam standard yes No Fittings conform to Necessitatibus nulla If no, explain Ea voluptas et in eo			
	Joints needing anchorage clamped, strapped, or blocked in accordance with Repudiandae asperistandard If no, explain Ducimus porro proid			
Test description	Flushing: Flow the required rate until water is clear as indicated by no collection of foreign material in burlap bags at outlets such as hydrants and blow-offs. Flush in accordance with the requirements of 6.10.2.1.3. Hydrostatic: All piping and attached appurtenances subjected to system working pressure shall be hydrostatically tested at 200 psi (13.8 bar) or 50 psi (3.4 bar) in excess of the system working pressure, whichever is greater, and shall maintain that pressure ±5 psi (0.34 bar) for 2 hours. Hydrostatic Testing Allowance: Where additional water is added to the system to maintain the test pressures required by 6.10.2.2.1, the amount of water shall be measured and shall not exceed the limits of the following equation (for metric equation, see 6.10.2.2.6): L = SD\/P 148,000 L = testing allowance (makeup water), in gallons per hour S = length of pipe tested, in feet D = nominal diameter of the pipe, in inches P = average test pressure during the hydrostatic test, in pounds per square inch (gauge)			

Contractor's Material and Test Certificate for Underground Piping (continued)

Flushing tests	New underground piping flushed according to Inventore est qui d standard by (company) If no, explain Reprehenderit itaqu	s No		
	How flushing flow was obtained Public water Tank or reservoir Fire pump	Through what type opening Hydrant butt Open pipe		
	Lead-ins flushed according to Voluptas quo dolorum standard by (company) If no, explain Cum mollit deserunt			
	How flushing flow was obtained Public water Tank or reservoir Fire pump	Through what type opening Y connection to flange and Open pipe	l spigot	
Hydrostatic test	All new underground piping hydrostatically tested at 77	7 psi for <u>27</u> hour	Joints covered Yes No	
Leakage test	Total amount of leakage measured 45 Allowable leakage	gallons 56	hours	
	58	gallons 6	hours	
Forward flow test of backflow preventer	Forward flow test performed in accordance with 6.10.2.5	5.2:	Yes Vo	
Hydrants	Number installed 749 Type and	make Alias voluptatibus a	All operate satisfactorily Yes No	
Control valves	Water control valves left wide open If no, state reason Aliqua Aliquam rem		Yes No	
	Hose threads of fire department connections and hydrar	nts interchangeable with those of fire department	answering alarm Yes No	
Remarks	Date left in service 7/5/1996 Name of installing contractor Damon Barnett			
Signatures	Tests witnessed by			
	For property owner (signed)	Inventore eum offici Title	3/11/1991 Date	
	For installing contractor (signed)	Proident ut dolorem Title	7/31/2002 Date	