

Contractor's Material and Test Certificate for Underground Piping

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job. A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

Property name Grady Ortiz	Date 8/10/2003							
Property address Rerum ex rerum accus								
Plans	Accepted by approving authorities (names) Address Installation conforms to accepted plans Equipment used is approved If no, state deviations	Yes Yes	No No					
Instructions	Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment. Yes No If no, explain Have copies of appropriate instructions and care and maintenance charts been left on premises? Yes No If no, explain	nent?						
Location	Supplies buildings							
Underground pipes and joints	Pipe types and class Type joint Pipe conforms tostandard Fittings conform tostandard If no, explain	✓ Yes ✓ Yes	No No					
	Joints needing anchorage clamped, strapped, or blocked in accordance with standard If no, explain	✓ Yes	No					
Test description	Flushing: Flow the required rate until water is clear as indicated by no collection of foreign material in burlap bags at outlets such as hydrants and blow-offs. Flush in accordance with the requirements of 6.10.2.1.3. Hydrostatic: All piping and attached appurtenances subjected to system working pressure shall be hydrostatically tested at 200 psi (13.8 bar) or 50 psi (3.4 bar) in excess of the system working pressure, whichever is greater, and shall maintain that pressure ±5 psi (0.34 bar) for 2 hours. Hydrostatic Testing Allowance: Where additional water is added to the system to maintain the test pressures required by 6.10.2.2.1, the amount of water shall be measured and shall not exceed the limits of the following equation (for metric equation, see 6.10.2.2.6): L = SD√P 148,000 L = testing allowance (makeup water), in gallons per hour S = length of pipe tested, in feet D = nominal diameter of the pipe, in inches P = average test pressure during the hydrostatic test, in pounds per square inch (gauge)							

Contractor's Material and Test Certificate for Underground Piping (continued)

Flushing tests	New underground piping flushed according to	Yes No				
	standard by (company)	-				
	If no, explain					
	How flushing flow was obtained		Through what type openir	na		
	Public water		Hydrant butt	-5		
	Tank or reservoir		Open pipe			
	Fire pump					
	Lead-ins flushed according to Yes	No				
	standard by (company)					
	If no, explain					
	How flushing flow was obtained		Through what type openir	na		
	Public water		Y connection to flange			
	Tank or reservoir		Open pipe	und opigot		
	Fire pump		open pipe			
Hydrostatic test	All new underground piping hydrostatically test	ed atpsi	forhou	rs	Joints cove	
					Yes	✓ No
Leakage test	Total amount of leakage measured					
Leakage test	Total amount of leakage measured	gallone				hours
	Allowable leakage	galions				louis
	Allowable leakage	gallons				houro
		galions				lours
Forward flow test of backflow preventer	Forward flow test performed in accordance with	n 6.10.2.5.2:			Yes	✓ No
Hydrants	Number installed	Type and make			All aparata sa	ntiefactorily
	Number installed				Yes	No
Control valves	Makes as wheel welves left wilds are a				Yes	✓ No
	Water control valves left wide open					
	If no, state reason					
	Hose threads of fire department connections a	nd hydrants interchangeable v	vith those of fire department	answering alarm	✓ Yes	No
Remarks	Date left in service 10/21/2025					
	Name of installing contractor					
Signatures	Tests witnessed by					
	For property owner (signed)		Title	Date		
	For installing contractor (signed)		 Title	Date		
	For installing contractor (signed)		riue	Date		
Additional explanation and notes						